CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

QC ABSTRACT

NAME OF WORK: Construction of Public Toilets in Chowdeshwari Ward No:02 of Yelahanka Sub Division.

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
6	Block(400*150*200)	BLOCK DENSITY	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		DIMENSION ANALYSIS	One Test		1	1
		COMPRESSIVE STRENGTH	One Test		1	1
7	RCC(M25)	Compressive Strength(7days and 28days)	1 set /1-5 cum	3.91	2	2
8	CERAMIC TILES	MEASUREMENTS OF LENGTH, WIDTH AND THICKNESS	One Test		1	1
		MODULUS OF RUPTURE AND BREAKING STRENGTH	One Test		1	1

AE-2

AE-02

Format No: CP/TF/01

TEST RESULTS OF STEEL

Date: 20-05-20

Lab ID	:	CP-2020-11-24-51
Customer	:	Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Sub Division, BBMP, Bangalore.
Project Name	:	Construction of Public Toilets in Chowdeshwari Ward No:02 of Yelahanka Sub Division.
Agency	:	Sri.N.Thirunagendra, S/o Narayanaswamy, NO:184, Bestara Street, Yelahanka Old Town, Bangalore-560064
Customer's Reference	:	BBMP/EE/YNK.D/EPMT-16/W.O/16/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	18-05-20
Sample Type	:	Sunvik
Reference to BIS codes	:	IS 1786-2008, IS:1608-2005(RA 2011), IS 1599-2012.
Date of test:	:	19-05-20

Sl.No	Identification of sample	Grade of the sample	Diameter of the steel bar	Weight of the sample	Yield stress	Tensile strength	Elongation	Bend test	Rebend test
			(mm)	(kg/m)	(N/mm2)	(N/mm2)	(%)		
1	Sunvik	Fe500	8	0.391	512	652	20.0%	Satisfactory	Satisfactory
2	Sunvik	Fe500	10	0.616	528	672	20.0%	Satisfactory	Satisfactory
3	Sunvik	Fe500	12	0.888	544	668	20.0%	Satisfactory	Satisfactory
4	Sunvik	Fe500	16	1.581	572	674	19.0%	Satisfactory	Satisfactory
5	Sunvik	Fe500	20	2.476	584	693	19.0%	Satisfactory	Satisfactory
6	Sunvik	Fe500	25	3.472	597	712	18.0%	Satisfactory	Satisfactory

* The results obtained are satisfactory as per standard requirements.

AE-2

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

AE-02

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

End of Report